

Arundel Tidal Walls Scheme – 4 November - 15 December 2023

Arundel Tidal Walls Scheme (Phase 2) schedule for the weeks commencing 4 December and 11 December. Please expect a continued construction presence, including workers and deliveries of materials and equipment.

Arundel Tidal Walls Scheme Construction Work

Over the week commencing 4 December, ongoing activities will involve backfilling behind the sheet piles, completing the grout stock and clearing rubble situated behind the sheet pile. On the evenings of 4 December and 5 December the jack-up barge will be moving along the river during high tide.

On the **11 and 12 December, work is anticipated to finish by 10pm** and includes assembling pipework, removing concrete through chipping, and securing bolts in place.

Updates and Closures: River Road, Tarrant Wharf, Memorial Gardens, Mill Road and the River Arun

Memorial Gardens is closed whilst works continues until April 2024.

Construction continues along the Arun River which will require the use of floodlights on the barge. The current closure information for all craft along the Arun River channel at Arundel, between the A27 Bridge and Queen Street Bridge can be found [here](#).

A construction lorry will be present on Tarrant Wharf during the 6 December. The road will not be blocked off during this time. There will still be vehicular access around the lorry, throughout the day.

Ongoing work will continue within the Mill Road site compound throughout the week starting 4 December including remedial works such as pot hole filling and surfacing.

